COMPLETION REPORT

1	NAME OF WORK	:	Improvements to Ashwathkatte near Mutturaya Swamy temple Mallasandra ward No.13, Shyttihalli sub Division
2	Sanctioned Estimate No. & Date	:	CE/DZ//TS/04/2017-18, Date:20-12-2019
3	Head of account which is chargeable	:	**P-3316**
4	Name of Beneficiaries	:	Sri.Puttaraju.A
5	Entrustment order No. & DT	:	EE/PD/WO/0000008/2018-19, Date:18-12-2019
6	a. Time Stipulated for completion of work	:	90 Days
	b. Actual date of completion	:	
	c. Delay in execution of work	:	
7	Measurement recorded in	:	M.B.No.1904 Page No.190330 to 190345
8	Check measurement of the Asst. Exe. Eng/Exe. Eng., on	:	– –
9	Name of the office/official incharge of the work	:	Project division
10	a)Asst. Eng/junior Eng.	:	Sri.Siddarajegowda.B.S
	b)Asst. Exe. Engineer	:	Sri.Kumarappa.H

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFERANCE	
		Excess	Savings
15.00 Lakhs	**Rs.13,85,156**	–	–

1. Certified that the above work has been Completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINNER

ASST. EXE. ENGINEER
Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

EXE. ENGINEER (Project)
EXECUTIVE ENGINEER
Project Division
Bruhat Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore-73

Scanned by CamScanner